

SECRET

080000100

VI81000

1N09678

26 Nov 66 1115Z

25X1A

ONE EIGHT ZERO SIX

25X1A

OPCEN PASS

25X1A

25X1A

1.

2. TESTED PROCESSING EQUIPMENT WITH SHAKEDOWN RUN SUNDAY.

TIMES:

LOADING FE RPT FE ONE TWO ZERO IN DARK RM RPT RM ONE ZERO MIN

PREWET RPT PREWET ONE ZERO MIN

DEVELOPER DELTA DASH ONE NINE SPACE TWO FOUR MIN RPT MIN

WASH (1.5 RPT NO SHORT STOP) ONE ZERO MIN

FIX FOUR ZERO MIN

FINAL WASH SIX ZERO MIN

DRYING TIMETWO HOURS FOR FOUR FIVE ZERO FOOT SPOOL.

ON RECEIPT OF PROPER CHEMICALS PROCESSING TIME WILL BE CUZ
IN HALF. ON RECEIPT OF MORE FE RPT FE ONE TWO ZERO UNITS
SUBSEQUENT FOUR FIVE ZERO FT JPT FT ROLLS WILL START IN
PROCCSSING AT TWO ZERO MINUTE INTERVALS.

3. RESULTSWERE:

A. QUALITY OF PROCESSING EXCELLENT.

B. DRYER ROLLERS VERY ROUGH AND PITTED THE FILM BASE
BADLY.

4. REQUEST TWO COMPLETE SETS WOODEN ROLLERS FOR ALFA ONE
FOUR DRYER. WE WILL REFINISH ALL ROLLERS LOCALLY FOR INTERM.
PLS ADVISE.

SECRET